



May 11, 2022

Coyote Peak	█	█	█	█	█	#4					█	█			
Skyview Terr.	█	█	█	█	█	#3					█	█			
Muir Beach	█	█	█	█	█	#4					█	█			
Wolfback Rdg.	█	█	█	█	█	#5					█	█			
OTA	█	█	█	█	█	#5					█	█			
Mill Valley	█	█	█	█	█	#3					█	█			
	█	Completed				█	In progress			█	N/A		█	Pending	

4) Key Project Summary Details:

- a. Construction Bid Packages:
 - i. Bid Package #1 awarded to Fidato. See Notice of Completion in Governing Board Agenda Item #B-2.
 - ii. Bid Package #1A awarded to Fidato. Construction in progress.
 - iii. Bid Package #2 is out for bid. Bid Award scheduled for 05/11/22 GB Meeting.
 - iv. Bid Package #3 is planned for 06/22/22 GB mtg for release.
- b. Lease Status:
 - i. Remaining Lease/Agreement issues at OTA.
 - ii. Right of Entry Permit from NPS for Pt Reyes pending receipt.

5) Project Summary Table:

<p style="text-align: center;"><u>Tasks Completed</u></p> <ol style="list-style-type: none"> 1. All leases complete except OTA. 2. Motorola equipment installation site walks at Tiburon, Stewart Point and Dollar Hill. 3. Fire Station Alerting Site Visits, vendor report pending. 4. All but one ATS installed at existing sites. 	<p style="text-align: center;"><u>Upcoming Tasks</u></p> <ol style="list-style-type: none"> 1. Reassess Bid Packages 3-5 2. Complete Bid Package #1A sites
<p style="text-align: center;"><u>Tasks in Progress</u></p> <ol style="list-style-type: none"> 1. Complete Site Lease Agreement for OTA. 2. Receive Pt Reyes Right of Entry from NPS. 3. Develop agency Radio Alias schemes. 4. Motorola site installations at Tiburon, Stewart Point and Dollar Hill. 5. Training Committee Review of Motorola materials. 6. Construction of BP-1A Sites. 7. Bid Package 2 award. 	<p style="text-align: center;"><u>Next Six Months</u></p> <ol style="list-style-type: none"> 1. Bid Awards – BP #3-5.



May 11, 2022

- | | |
|---|--|
| <ol style="list-style-type: none">8. Install remaining ATS.9. Develop updated Project Schedule.10. Connectivity Plan11. Review AECOM and Federal Engineering contracts for potential extension.12. Coyote Peak Design issues. | |
|---|--|

6) The Marin IJ published an article on the Muir Beach Fire Station and MERA. See attached.

7) Effective 07/01/20, questions and issues regarding the Next Gen System should be referred to Deputy Executive Officer for the Next Gen System Dave Jeffries.

Attachments:

B-1A: Marin IJ Article, 04/29/22: Muir Beach fire station project remains in flux.