

Change Order Number: 23
Date: 1/3/2024
Project Name and Number: MERA Next Generation Radio System (CA-171119AG)
Customer Name: Marin County
Customer Project Mgr: Dave Jeffries

The purpose of this Change Order is to: *(highlight the key reasons for this Change Order)*

The parties agree to add specific Services for Arcadis design calculations and drawing revisions to accommodate differing field conditions at Mt. Tamalpais and OTA. MSI engineering time.

Contract Project Identifier (Name or Number): 31701399
Contract Date: 03/07/17

In accordance with the terms and conditions of the contract identified above between Marin County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Price:	\$ 34,337,451.06
Previous Change Order amounts for Change Order numbers [1] through [22]:	\$ 12,215,550.84
This Change Order:	\$ 19,675.45
Contract Credit (If Applicable):	\$ N/A
New Contract Price:	\$ 46,572,677.35

Completion Date Adjustments

Original Completion Date:	3/27/2019
Current Completion Date prior to this Change Order:	02/28/2025
New Completion Date:	02/28/2025

Equipment Changes: <i>(additions, deletions or modifications)</i> Include attachments if needed.
N/A

Scope of Work Changes: <i>(additions, deletions or modifications)</i> Include attachments if needed.
Motorola's Scope of Work, as defined in Exhibit A to the Contract, is modified to include the following services for Arcadis design calculations and drawing revisions for: Mt. Tamalpais - Field conditions differ from design drawings as follows: <ul style="list-style-type: none">• Tower 26 - Interference from recently added 4' MW dish requiring new tower modifications (field splice)• Tower 22 – Unable to construct due to interferences requiring placement of the new stub tower on a new foundation west of location• Tower 16 - Interference from recently added 8' MW dish requiring abandonment of new stub tower and relocation of proposed MW to new stub tower 15 OTA - Field conditions differ from design drawings as follows: <ul style="list-style-type: none">• Subsurface around existing monopole not as expected requiring revised design input and changes MSI engineering time for site walks.

SUA/Support Service Changes: <i>(additions, deletions or modifications)</i> Include attachments if needed. Must be completed by Project CSM.
N/A

Schedule Changes: <i>(describe change or N/A)</i>
N/A

Contract Price Changes: <i>(describe change or N/A)</i>
N/A

Customer Responsibilities: <i>(describe change or N/A)</i>
N/A

Payment Schedule for this Change Order: <i>(describe new payment terms applicable to this change order)</i>
Due upon issuance of this change order.

Purchase Order Requirements for this Change Order (select only one).

A Purchase Order is required - included with this change order and is attached.

No Purchase Order is required - Customer affirms that this change order document is the only notice to proceed required, that funding has been encumbered for this change order in its entirety, and that no further purchase orders will be issued against this change order,


No Purchase Order required - this is a \$0 Change Order, or a decrease in scope.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola Solutions, Inc.

Customer

By: 
Printed Name: Laurel Walling
Title: Regional Service Manager
Date: 1/4/2024

By: _____
Printed Name: _____
Title: _____
Date: _____

Reviewed by: Rebecca L. Burbrink
Motorola Solutions Project Manager

Date: 1/3/24