



CHANGE ORDER [#24]

Change Order Number: 24
Date: 1/16/2024
Project Name and Number: MERA Next Generation Radio System (CA-171119AG)
Customer Name: Marin County
Customer Project Mgr: Dave Jeffries

The purpose of this Change Order is to: *(highlight the key reasons for this Change Order)*

The parties agree to add specific Services for the Commdex Jail DAS redesign, additional equipment and additional installation services as further described herein.

Contract Project Identifier (Name or Number): 31701399 **Contract Date:** 03/07/17

In accordance with the terms and conditions of the contract identified above between Marin County and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

| | |
|--|------------------|
| Original Contract Price: | \$ 34,337,451.06 |
| Previous Change Order amounts for Change Order numbers [1] through [23]: | \$ 12,235,226.29 |
| This Change Order: | \$ 75,746.00 |
| Contract Credit (If Applicable):: | \$ N/A |
| New Contract Price: | \$ 46,648,423.35 |

Completion Date Adjustments

| | |
|---|------------|
| Original Completion Date: | 3/27/2019 |
| Current Completion Date prior to this Change Order: | 02/28/2025 |
| New Completion Date: | 02/28/2025 |

Equipment Changes: *(additions, deletions or modifications)* **Include attachments if needed.**

- Addition of equipment/material (coax, connectors, passive equipment, active equipment, annunciator, etc) needed for the redesign

Scope of Work Changes: *(additions, deletions or modifications)* **Include attachments if needed.**

Motorola Scope of Work, as defined in Exhibit A (Marin County Jail V3.0.4 Design) to the Contract, is to include the following:

1. Redesign of DAS headend from a single BDA to a Fiber Master and Remote to accommodate new coverage demands due to the increase in coax cable and the associated losses
2. Scanning of prison walls to determine acceptable locations for core drilling and wall penetrations
3. Core Drilling and wall penetrations to route coax per customer requirements
4. Delta in cost for the change to the active equipment
5. Annunciator will be installed the Mezz Equipment Room (3rd FI)
6. Jail Op position will be configured with an AUX I/O for alarm inputs

SUA/Support Service Changes: *(additions, deletions or modifications)* **Include attachments if needed. Must be completed by Project CSM.**

N/A

Schedule Changes: *(describe change or N/A)*

N/A

Contract Price Changes: *(describe change or N/A)*

Increase Contract Price by \$75,746 Detail Below:

Redesign

- \$2,890 (Redesign)

Equipment

- \$9,615 (Addition active equipment)
- \$2,454 (New passive equipment)
- \$1,340 (Annunciator)

Installation Services

- \$1,172 (Install new remote and fiber amplifiers and annunciator)
- \$26,960 (Install additional 700 ft. Cat5 120 ft term and test)
- \$9,674 (Concrete wall scans – 8 locations)
- \$21,641 (Concrete wall coring – 15 locations)

Customer Responsibilities: *(describe change or N/A)*

1. Customer to confirm that the existing beige cabinet in equipment room can be rolled out of the way of the area that we are planning on unitizing and or removed all together prior to commencement of activities as outlined in the Change Order #24.
2. Customer to provide a standard 110 volt AC quad electrical outlet in the area for the active equipment. Location to be determined at time of equipment install.

| |
|--|
| Payment Schedule for this Change Order: <i>(describe new payment terms applicable to <u>this</u> change order)</i> |
| Due upon issuance of this change order. |

Purchase Order Requirements for this Change Order (select only one).


- A Purchase Order is required - included with this change order and is attached.
- No Purchase Order is required - Customer affirms that this change order document is the only notice to proceed required, that funding has been encumbered for this change order in its entirety, and that no further purchase orders will be issued against this change order,
- No Purchase Order required - this is a \$0 Change Order, or a decrease in scope.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola Solutions, Inc.

Customer

By: 
Printed Name: Laurel Walling
Title: Field Resource Manager
Date: 1/18/2024

By: _____
Printed Name: _____
Title: _____
Date: _____

Reviewed by: Rebecca L. Burbrink
Motorola Solutions Project Manager

Date: 1/16/24