

CHANGE ORDER FORM

MARIN EMERGENCY RADIO AUTHORITY

PROPOSAL CONTRACT CHANGE ORDER NO. 007

REV. NO. 00

PROJECT: MERA NEXT GENERATION RADIO SYSTEM

SHEET 1 OF 2 SHEETS

Bid Package

PROJECT No. IFB #2022-004

To: Fidato

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: This change order is not effective until approved by the MERA EXECUTIVE OFFICER

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

<u>Original Contract Date:</u>	<u>Original Contract Amount:</u> \$7,453,000.00
	<u>Previous Approved Change Orders:</u> \$ (420,631.14)
<u>THIS Change Order Date:</u> 6.7.24	<u>THIS Change Order Amount:</u> \$249,983.39

Description of Services to be rendered:

Pt. Reyes: *Hazard investigation, Install FAA pole, surge protection adds.*

Muir Beach: *Soldier pile grounding, Grounding modifications, Fence modifications, Storm drain reroute surge protection adds.*

Coyote Peak: *Bypass descope, grounding, trench length modifications, surge protection adds, U/G trench grounding mods, culvert changes. (DEDUCT)*

Mt. Tamalpais: *Hazard Investigation, ATS and electrical relo due to existing conditions, surge protection adds, Tower changes with new foundation, Generator /Propane pad changes, Monopole retrofit changes due to existing conditions.*

OTA: *Hazard Investigation, A/C Units adds, Generator conduit for new service, New Service Entrance and Electrical service changes, foundation retrofit adjustments per existing conditions.*

General: BP4: Delay Credit

By reason of this order the time of completion will be adjusted as follows: N/A

Cost Estimate Summary:

SEE EXHIBIT B (Pt. Reyes \$13,873.57, Muir Beach \$42,304.31, Coyote Peak (\$42,301.37), Mt. Tamalpais \$136,204.53, OTA \$145,663.65, OTA (600 Amp Install - Labor) \$17,838.70, General (\$63,600)

Payment Arrangements:

As per contract. As-builts shall be updated and included with the request for payment.
OTA 600 Amp Install - Labor shall have a separate line item for Schedule of Values and invoiced as T&M NTE

The price for all the work described above shall include all work necessary to complete the above-referenced tasks, to furnish and install the above-referenced components and shall constitute full compensation including overhead for the work of these changes. All work will comply with the Plans, General Conditions, Supplemental General Conditions, Special Conditions, Standard Specifications and the Technical Specifications as far as they apply.

IN WITNESS WHEREOF, the parties hereto have executed this Agreement in triplicate on the date specified immediately adjacent to their signatures below.

Recommended By: _____

Name: Dave Jeffries

Title: MERA Deputy Executive Officer

Date: _____

Approved By: _____

Name: Heather Tannehill-Plamondon

Title: Executive Officer and Secretary, MERA

Date: _____

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may be otherwise noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

Accepted Date _____ Name of Contractor _____

By: _____ Title: _____

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time herein specified.